



## SHORT INTERVAL SCHEDULE

City Center Parking Ramp

April 16, 2014

ITEM	ACTIVITY DESCRIPTION	SCHEDULE WORK PERIOD																		CONTRACTOR	COMMENTS
		14-Apr-14						21-Apr-14						28-Apr-14							
		MO	TU	WE	TH	FR	SA	MO	TU	WE	TH	FR	SA	MO	TU	WE	TH	FR	SA		
1	Cable\phone\elect. Rough in									X	X	X		X	X	X				Hickory\Charter	
2	Asphalt and Soil Exchange	X	X	X	X	X		X	X	X	X	X		X	X	X	X	X		BCM	As needed for footings
3	Utility work in ramp									X	X			X	X					BCM	
4	Utility work in alley		X	X	X	X		X	X	X	X	X		X	X	X	X	X		BCM	Pending Frost
5	Soil Retention Pub 500	X	X	X	X	X		X	X	X	X	X								Fraser/ Knutson	
6	Footing form work	X	X	X	X	X		X	X	X	X	X		X	X	X	X	X		Knutson	
7	Excavation for footings	X	X	X	X	X		X	X	X	X	X		X	X	X	X	X		BCM	As Needed Pending Soils
8	Soil exchange/structural support SE corner							?	?	?	?	?		?	?	?				Atlas	Being designed
9	Form foundation columns			X	X	X		X	X	X	X	X		X	X	X	X	X		Knutson	
10	Form foundation walls							X	X	X	X	X		X	X	X	X	X		Knutson	following columns
11	Utilities Cap and Water Tap for Front Street			X																Rehnelt	
12	Bank Correction Front Street			X	X	X														BCM	

Upcoming Activities (Beyond Two Weeks)

Submittal issues