



SHORT INTERVAL SCHEDULE

City Center Parking Ramp

January 22, 2014

ITEM	ACTIVITY DESCRIPTION	SCHEDULE WORK PERIOD																		CONTRACTOR	COMMENTS
		20-Jan-14						27-Jan-14						3-Feb-14							
		MO	TU	WE	TH	FR	SA	MO	TU	WE	TH	FR	SA	MO	TU	WE	TH	FR	SA		
1	Excel transformer set	X	X	X	X	X		X	X	X	X	X								Xcel	Mid to Late January
2	Cable\phone\elect. Roughin																			Hickory\Charter	after utilities early spring
3	Building Demo				X	X		X	X	X	X	X		X	X	X	X	X		BCM	
4	Asphalt and Soil Exchange																			BCM	After Building Demo
5	Cable Tray installation																			Kunkel	After Uility work
6	Utility work																			BCM	Early spring
7	Metal Flashing in parking lot		X	X	X															Knutson	
8	Driving Pile	X	X	X	X	X		X	X	X	X	X								Bolduc	
9	Transformer Pad - Electrical Pad	X	X	X																Kunkel	After ground is thawed
10	Transformer Pad - Electrical Pad - Transformer			?	?	?		?	?	?	?	?								Xcel	After Electrical Work
11	Existing building electrical work										?	?		?	?					Kunkel	After Excel

Upcoming Activities (Beyond Two Weeks)

Submittal issues

- Schedule for Metcon Building?