



## SHORT INTERVAL SCHEDULE

*City Center Parking Ramp*

*February 12, 2014*

ITEM	ACTIVITY DESCRIPTION	SCHEDULE WORK PERIOD																		CONTRACTOR	COMMENTS
		10-Feb-14						17-Feb-14						24-Feb-14							
		MO	TU	WE	TH	FR	SA	MO	TU	WE	TH	FR	SA	MO	TU	WE	TH	FR	SA		
1	Cable\phone\elect. Roughin																			Hickory\Charter	after utilities early spring
2	Building Demo	X	X	X	X	X		X	X											BCM	
3	Asphalt and Soil Exchange							X	X	X	X	X		X	X	X	X	X		BCM	After Building Demo
4	Soil Sample and Testing							X	X	X	X	X								Braun	
5	Cable Tray installation																			Kunkel	After Utility work
6	Utility work																			BCM	Early spring
7	Excel transformer work for city							?	?	?	?	?								Excel	
8	Existing building electrical work										?	?		?						Kunkel	After Excel
9	Soil Retention				X	X		X	X	X	X	X								Bolduc	
10	Pub 500 Push Piles							X	X	X	X	X								Atlas	

**Upcoming Activities (Beyond Two Weeks)**

Pile Cap Grade Beam Foundations  
 Direction on Pub 500 Foundation Wall?  
 Pagliais West Wall Condition?

**Submittal issues**