



SHORT INTERVAL SCHEDULE

City Center Parking Ramp

December 10, 2013

ITEM	ACTIVITY DESCRIPTION	SCHEDULE WORK PERIOD																		CONTRACTOR	COMMENTS
		16-Dec-13						23-Dec-13						30-Dec-13							
		MO	TU	WE	TH	FR	SA	MO	TU	WE	TH	FR	SA	MO	TU	WE	TH	FR	SA		
1	Excel site relocation	X	X	X	X	X			H						H				Xcel		
2	Excel off site relocations								H						H				Xcel		
3	Excel transformer set								H						H				Xcel	Mid to Late January	
4	Site Fence								H						H				Knutson		
5	Cable\phone\elect. Roughin								H				X	X	H	X	X	Hickory\Charter			
6	Building Decommission	X	X	X	X	X	X	X	H	X	X			H			BCM				
7	Asphalt and Soil Exchange	X	X	X	X	X	X	X	H	X	X			H			BCM				
8	Building Demo								H					H			BCM				
9	Set Electrical vault								H					H			Kunkel	After Utiltiy work			
10	Existing building electrical work	X	X	X	X	X			H					H			Kunkel				
11	Set Temporary power pole & service				X	X	X	X	H					H			Excel				
12	Cable Tray installation								H					H			Kunkel	After Utiltiy work			
13	Remove steps	X	X						H					H			BCM	After Utiltiy work			
14	Utility work								H			X	X	H	X	X	BCM				
15	Metal Flashing & wood block in parking lot	X	X	X	X	X	X	X	H	X	X			H							
16	Switch over permanant power				X	X	X	X	H					H			Xcel	Late January			
17	Start Driving Pile						X	X	H	X	X	X	X	X	H	X	X				
18									H					H							
19									H					H							
20									H					H							
21									H					H							

Upcoming Activities (Beyond Two Weeks)

1. Switch over building power end Dec. First part Jan. ?
2. Schedule for Metcon Building?
3. Parking arrangement for businesses?
4. Electrical runs and utilities run work? (switch over, pole locations, building demo)

Submittal issues